Prewire Checklist

Customer Name		Date	
Address			

Check list for Prewire prior to leaving Workshop

1. Gear at workshop ready for prewire ready to go to site

Item			
Air stops 15-22mm	☐	Combo Board 51 WAY	☐
Earth peg, Line tap, Tag, Main earth box	☐	Flush boxes 100	☐
1.0 TPS	☐	Extraction fans Vynco or HFL as per plan	☐
2.5 TPS	☐	Range hood ducting 6m 150mm	☐
6.0 TPS	☐	Measure CUT Length Internal mains 16mm 2C N/S determined and order by you.	☐
1.0 Yellow Strap	☐		

2. Set of Printed plans and Variation plans from office	☐
3. Finish Sheet check list, Filled out ready to order gear for fit off	☐
4. Site tidied up, no wood shavings and left CLEAN	☐

5. Prewire check list

Item			
100% Prewired	☐	Vanity lights nogged and wired	☐
Extraction fans Installed and cut out to soffit	☐	Airstops in for outside lighting/power points	☐
Septic supply cable power + Alarm	☐	AC Prepiped	☐
Internal Mains	☐	Photos uploaded to job of prewire	☐
Bonding	☐	Rangehood Duct in 6m out to soffit	☐
Lighting plan drawn + Marked out ground	☐	Rangehood power point in roof not in the shoot and is switched	☐
Flush boxes Nogged out switches	☐	Cables labelled properly	☐
Data cable, Coax install and >300mm segregation of power	☐	Garage door Press mech security cable	☐
Earth system installed	☐	Cables clipped/ supported	☐

Completed by:		Signature	